SANS 1545-1:2016 Edition 3.6

Date of Issue:	2023-09-24
Document Reference No:	4444444
Unit Identification:	H4444
Date of Revision:	
Reference:	

Annex B (normative)

Comprehensive report for Electric lifts

Report for new installations, modifications and periodic inspection and testing of electric lifts

Name and Address of Inspection Service Provider: TEST COMPANY LTD

TEST ADDRESS SUMMERS LANE 817 348

Telephone Number: 0800 0123456

Department of Labour Reference Number: 12345678

NOTE 1 Statements and replies to all relevant questions should be noted in the appropriate boxes. Where "YES" or "NO" is indicated, the appropriate box should be ticked.

1 PREMISES								
1.1 User:		Lift Inspector	Lift Inspector					
1.2 Name and address of premises:		Southgate Shopping Centre, Test Road,	Southgate Shopping Centre, Test Road, Sampleton, SP1 1EN					
2 LIFT DATA								
2.1 Name of manufacturer:	MITSUBISHI	2.6 Official identification:	GE491					
2.2 Year of installation:	1975	2.7 Unit identification:	GE491					
2.3 Year of upgrade:	N/A	2.8 Rated load:	1050 KG					
2.4 Service provider:	MELCO	2.9 Rated speed:	1.0 M/S					
2.5 Date of previous report:	2019-10-03	2.10 Type of previous report:	ANNEXURE B					
3 DOCUMENTATION								
Refer to 5 non- conformances								
3.1 Are all relevant records in place conveyor regulations?	in accordance with SANS 50081-1 or 50	0081-20 and lift, escalator and passenger	NO 5.2					
3.2 Is the commissioning documenta	NO 5.2							

4 CONDITION OF LIFT								
4.1 Were the following parts of the lift inspected or tested (or both) to verify that they are safe, compliant and in good working order:								
				Refer to 5 non- conformances				
a) Enclosure of lift well?			YES					
b) Landing doors, car doors, closing effort, kinetic energy device and reversal devices? YES								
c) Interlocks on landing doors and car do	YES							
d) Door fastenings and surrounds?	YES							
e) Car and counterweight guide fittings, buffers, interior of lift well?								
f) Over-running devices and floor levels?			YES					
g) Suspension, ropes or chains and attachments?								
h) Safety Gear (i.e. arrangements for preventing the fall of the car and the counterweight)? YES								
i) Brakes and traction?			YES					
j) All electrical equipment?			YES	5.2				
k) Other parts?			YES	5.2				
4.2 All non-conformances of measureme	ents, conditions or adjustments and defect	s found shall be substantiated and recorded	in item 5 below					
Document Reference Number:	284444							
E NON CON	JEODWANICES OF BEGIN ATORY BEOLUBE	MENTS DEDAIDS DENIEWALS ALTERATIONS	OD SACETY					
5 NON-CONFORMANCES OF REGULATORY REQUIREMENTS, REPAIRS, RENEWALS, ALTERATIONS OR SAFETY 5.1 The following items shall be attended to immediately before this lift can be used with safety:								
None								
(listed below) that are not rectified with		ng 60 days in terms of the relevant occupation shall be reported by the inspection service pro-						
labour.								
3.1 The previous Annexure B is not on site								
3.2 The rope certificate and Annexure4.1(b) The bottom floor landing door i								
4.1(j) The pit light is faulty								
4.1(j) The motor room lights are faulty 4.1(k) The fire extinguisher in the machine room is not serviced								
4.1(k) There are missing covers on the	e top car							
	6 DECLARATION BY RE	GISTERED LIFT INSPECTOR						
I certify that on 2021-09-27 I thoroughly		31 and that the above is a true report of the i	results.					
Registration Category:	REGISTERED LIFT INSPECTOR	Registration Number:	34783463497					
	8080 Test Street, Littleton,		8080 Test Street, Li	ttleton				
Physical address:	Complex Building,	Postal address:	Complex Building,	ttreton,				
	HX8 844		HX8 844					
Name of Reg. Lift Inspector:	Thenjiwe Faith Ndlovu (ECSA 201711006)	Signature						
Contact Tel. No. :	123456789	Signature						
7 TECHNICAL SIGNATORY								
Name of Technical Signatory:		AL SIGNATURT						
Contact Tel. No. :	Mr Inspector 0723456789	Signature						
Date:	2023-09-23							